

Scissor Lift Weekly Inspection

Week Ending:							
	Operator:						
Make:	Model:						
VISUAL CHECK	MON	TUE	WED	THU	FRI	SAT	SUN
Manual storage container with manuals inside							
Electrical components, wiring and electrical cables							
Hydraulic hoses, fittings, and cylinders							
Hydraulic and battery fluid levels							
Battery pack and connectors							
Guides/rollers and slider pads							
Pothole protectors in raised position							
Tires & Wheels							
Nuts, bolts, pins and other fasteners							
Platform entry chain or gate							
Brake release components							
Guardrails and locking pins							
Decals are legible and up-to-date							
Operator control box							
Overall structural condition including welds							
FUNCTIONAL CHECK	MON	TUE	WED	THU	FRI	SAT	SUN
Emergency Stop on ground controls is functional							
Base controls raise and lower the platform properly							
Platform controls and joystick trigger functioning properly							
Emergency Stop on platform controls is functional							
Drive motors engage and disengage							
Limit switches engage and disengage							
Horns and alarms are functional							
Emergency lowering devices are operational							
Pothole protectors functioning properly							
OPERATOR INITIALS							
DIAGRAMS	СОММЕ	NTS					
	-						
An and a second							

Boom Lift Weekly Inspection

Week Ending:													
	Operator:					Operator:							
Make:	Model:												
VISUAL CHECK	MON	TUE	WED	THU	FRI	SAT	SUN						
Manual storage container with manuals inside													
Electrical components, wiring and electrical cables													
Hydraulic hoses, fittings, and cylinders													
Hydraulic and battery fluid levels													
Battery pack and connectors													
Guides/rollers and slider pads													
Pothole protectors in raised position													
Tires & Wheels													
Nuts, bolts, pins and other fasteners													
Platform entry chain or gate													
Brake release components													
Guardrails and locking pins													
Decals are legible and up-to-date													
Operator control box													
Overall structural condition including welds													
FUNCTIONAL CHECK	MON	TUE	WED	THU	FRI	SAT	SUN						
Emergency Stop on ground controls is functional													
Base controls raise and lower the platform properly													
Platform controls and joystick trigger functioning properly													
Emergency Stop on platform controls is functional													
Drive motors engage and disengage													
Limit switches engage and disengage													
Horns and alarms are functional													
Emergency lowering devices are operational													
Pothole protectors functioning properly													
OPERATOR INITIALS													
					<u> </u>								
DIAGRAMS	СОММ	ENTS											
	1												

Single Man Lift Weekly Inspection

	Operat	or:	 	 	_
Make:	Model:		 	 	

Plane:	Model						
FUNCTIONS & CONTROLS	MON	TUE	WED	THU	FRI	SAT	SUN
Controls operate properly & return to off or neutral when released							
Emergency stop at the ground & platform control stations							
Touchpad clean & free of debris, LED's light when pads depressed							
Emergency lowering system operates properly							
Brakes operate properly							
Ground controls override platform controls							
MASTER PLATFORM ASSEMBLIES	MON	TUE	WED	THU	FRI	SAT	SUN
Aluminum mast sections are free of visual evidence of damage							
Mast chains & cables are inspected, chains are adequately lubricated							
Sequence cables are properly installed, seated in their sheaves							
Mast covers are in place & security attached for each section							
Mast operates smoothly to full height & descends smoothly							
Platform mounting bracket bolts are tight & all four mounting pins fully inserted							
Platform guardrails & floor pan are undamaged							
Gate opens/closes freely & latches properly							
All sheaves, bearings, pins & wear pads are properly installed & secured with no excessive wear							
BASE ASSEMBLY	MON	TUE	WED	THU	FRI	SAT	SUN
Drive & caster wheels properly installed & secured							
Pothole protection system operates properly							
GENERAL	MON	TUE	WED	THU	FRI	SAT	SUN
Inspect overall structural condition including welds							
Drive & operate machine to test all machine functions							
Ensure all decaling and placards are legible and up-to-date							
Ensure operator manual is installed and legible, C.S.A Certificate							

OPERATOR INITIALS				